


AI #52762

Tim



MISSISSIPPI DEPARTMENT OF
ENVIRONMENTAL QUALITY

RECEIVED

FEB 24 2011

MDEQ

LARGE CONSTRUCTION GENERAL PERMIT

FOR LAND DISTURBING ACTIVITIES OF FIVE (5) OR MORE ACRES

RE-COVERAGE FORM

FOR COVERAGE UNDER MISSISSIPPI'S REISSUED
LARGE CONSTRUCTION STORM WATER GENERAL PERMIT MSR10
GENERAL NPDES COVERAGE NO. MSR10 5 6 9 9

INSTRUCTIONS

The submittal of this form is required to receive coverage under the reissued Large Construction General Permit. This form must be completed and returned to the address printed at the bottom of the back page of this form within 30 days of the date of the Letter of Instruction for Re-Coverage.

The signatory of this form must be the owner or operator (prime contractor) who is the current coverage recipient (rather than the project manager or environmental consultant).

Amendments to the Storm Water Pollution Prevention Plan (SWPPP) are required to be attached if the plan is not current or is ineffective in controlling storm water pollutants. SWPPP amendments with the sole intent of incorporating new permit conditions do not need to be submitted to MDEQ for review and/or approval.

If the project is complete and final stabilization has been achieved, please request termination of coverage by completing the Request for Termination (RFT) Form found in the Large Construction Forms Package. Projects that continue to discharge storm water associated with construction activity without applicable permit coverage are in violation of state law.

Do not submit this form if submitting a Request for Termination (RFT) Form.

ALL INFORMATION REQUESTS MUST BE ANSWERED (Answer "NA" if not applicable).

COVERAGE RECIPIENT INFORMATION

CONTACT NAME & POSITION: Edward Springer President

COMPANY NAME: Springer Engineering, Inc.

STREET OR P.O. BOX: 206 Old West Point Road

CITY: Starkville STATE: Mississippi ZIP: 39759

PHONE NUMBER (INCLUDE AREA CODE): 662-323-2296

PROJECT/SITE INFORMATION

PROJECT NAME: State Aid Project No. LSRP-09(1)
CONTACT NAME & POSITION: Edward Springer President
CONTACT PHONE NUMBER (INCLUDE AREA CODE): 662-323-2296
PHYSICAL SITE ADDRESS (IF NOT AVAILABLE INDICATE NEAREST NAMED ROAD):
STREET: Chickasaw County Road No. 70
CITY: Woodland (Atlanta) COUNTY: Chickasaw ZIP: 39776
PROVIDE THE COORDINATES OF THE PROJECT ENTRANCE OR START POINT:
LATITUDE: 33 degrees 47 minutes 55 seconds LONGITUDE: 89 degrees 08 minutes 52 seconds

STORM WATER POLLUTION PREVENTION PLAN (SWPPP)

THE GENERAL PERMIT REQUIRES THE SWPPP TO BE ONSITE, UP-TO-DATE AND EFFECTIVE IN CONTROLLING STORM WATER POLLUTANTS. ACCORDINGLY, THE FOLLOWING QUESTIONS MUST BE ANSWERED YES or N.A. TO RECEIVE RECOVERAGE.

1. IS A COPY OF THE SWPPP AT THE PERMITTED SITE OR LOCALLY AVAILABLE? ☒ YES ☐ NO
2. DOES SWPPP CONTAIN AN UP-TO-DATE ASSESSMENT OF POTENTIAL STORM WATER POLLUTANT SOURCES AND IDENTIFY BMPS TO EFFECTIVELY CONTROL THEM? ☒ YES ☐ NO
3. IF A SEDIMENT BASIN IS A PROJECT BMP, IS IT EQUIPPED WITH AN OUTLET STRUCTURE THAT DISCHARGES ONLY FROM THE SURFACE OF THE BASIN (ACT5, T-5 (A))? ☒ YES or N.A. ☐ NO
4. DOES SWPPP PROHIBIT THE DISCHARGES LISTED IN ACT2, T-3 (3) OF THE PERMIT? ☒ YES ☐ NO
5. DOES THE SWPPP REQUIRE VEGETATIVE PRACTICES TO BEGIN WITHIN 7 DAYS WHEN A DISTURBED AREA WILL BE LEFT FOR 14 DAYS (ACT5, T-4 (1)), INSTEAD OF 30 DAYS AS REQUIRED BY THE PREVIOUS PERMIT? ☒ YES ☐ NO

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment for knowing violations.

I further certify that the project continues as described in the original notice of intent. Also, I certify that I understand when coverage is terminated I am no longer authorized to discharge storm water associated with construction activity under this general permit. I understand that discharging pollutants associated with construction activity to waters of the State without proper permit coverage is in violation of state law.

I am aware of the significant changes in the renewed Large Construction Storm Water General Permit and certify the SWPPP for this project has been modified to incorporate these changes.

Signature

Edward Springer
Printed Name

2-23-11
Date Signed

President
Title

¹This application for re-coverage shall be signed according to ACT12, T-7 of the General Permit, as follows:

- For a corporation, by a responsible corporate officer.
- For a partnership, by a general partner.
- For a sole proprietorship, by the proprietor.
- For a municipal, state or other public facility, by principal executive officer, mayor, or ranking elected official.

After signing please mail to:

Chief, Environmental Permits Division,
MS Department of Environmental Quality, Office of Pollution Control
P.O. Box 2261
Jackson, Mississippi 39225

RECEIVED

FEB 24 2011

Dept of Environmental Quality

LETTER OF TRANSMITTAL

Springer Engineering, Inc.
206 Old West Point Road
Starkville, MS 39759
Phone 662-323-2296
Fax 662-323-2297

TO: MDEQ-POLLUTION CONTROL
P. O. BOX 2261
JACKSON, MS 39225

DATE: February 23, 2011	JOB NO.
PROJECT: LSRP-09(1)	
CHICKASAW COUNTY, MS	
ATTN: CHIEF, ENV. PERMITS DIVISION	

WE ARE SENDING YOU:

- | | | |
|---|---|--|
| ☐ Certified Payrolls | ☐ Certification of Payment to Sub-Contractor | |
| ☐ Change Order | ☐ Construction Change Request | ☐ Contractor's Recap Sheet |
| ☐ Daily Diaries | ☐ Engineering Estimate | ☐ First Construction Report |
| ☐ Final Report | ☐ Labor Interviews | ☐ Monthly Report |
| ☐ Test Pile Report | ☐ PS&E Assembly | ☐ Project Program |
| ☐ Test Reports | ☐ Traffic Control Plan Report | ☐ Supplemental Agreement |
| ☐ _____ | | |

COPIES	DESCRIPTION
1	ADDENDUM NO. 1
1	REVISED SWPPP
1	MDEQ RE-COVERAGE FORM

THESE ARE TRANSMITTED AS CHECKED BELOW:

- | | | |
|---------------------------------------|---|---------------------------------------|
| ☐ For Approval | ☒ For your use | ☐ As requested |
| ☐ Returned | ☐ For review and comment | ☐ _____ |

REMARKS: _____

COPIES TO: File

SIGNED: ES/rr



Springer Engineering, Inc.
206 Old West Point Road
Starkville, MS 39759

Phone 662-323-2296

Fax 662-323-2297

springerms@bellsouth.net

ADDENDUM NUMBER 1

Date: February 23, 2011

Project: State Aid Project No. LSRP-09(1) – Chickasaw County

Owner: Chickasaw County Board of Supervisors

Engineer: Springer Engineering, Inc. – Starkville, MS

Contractor: Ausbern Construction Co., Inc. – Okolona, MS

Included is the revised Storm Water Pollution Prevention Plan for the above referenced project.
Items revised are as followed.

- Added list of prohibited non-storm water discharges.
- Vegetative Practices must begin within 7 calendar days when a disturbed area will be left undisturbed for 14 days, instead of the 30 days in the previous permit.

END OF ADDENDUM NUMBER 1

SUBJECT: STORM WATER POLLUTION PREVENTION PLAN
PROJECT NUMBER: LSRP-09(1)
COUNTY : CHICKASAW

SITE INFORMATION

The construction site is linear and will disturb 5.60 acres. The site is subject to a slight to moderate erosion hazard due to the soil types and slopes. The receiving stream is Bear Creek, which is not on the MDEQ list of impaired water bodies. Construction activities will be controlled to not cause any impairment by implementing Best Management Practices.

GENERAL REQUIREMENTS

The Storm Water Pollution Prevention Plan consists of various controls appropriate for this particular site. The purposes of these various controls shall:

- Divert upslope water around disturbed areas of the site.
- Limit the exposure of disturbed areas to the shortest time as practical.
- Minimize the amount of surface area that must be disturbed.
- Implement Best Management Practices to mitigate adverse impacts from storm water runoff.
- Remove sediment from storm water before it leaves the site using appropriate methods.

The Storm Water Pollution Prevention Plan shall prohibit the following non-storm water discharges:

- Wastewater from washout of concrete (unless managed by an appropriate control)
- Wastewater from washout and cleanout of stucco, paint, form release oils, curing compound and other construction materials
- Fuels, oils, or other pollutants used in vehicle and equipment operations and maintenance
- Soaps or solvents used in vehicle and equipment washing
- Wastewater from sanitary facilities, including portable toilets

SEDIMENT AND EROSION CONTROL REQUIREMENTS

VEGETATIVE CONTROLS: Permanent erosion controls (soil preparation, fertilizing, seeding, mulching and sodding) will be placed as shown on the plans. Any disturbed areas left for over 14 days will be seeded (temporary or

permanent seeding) within 7 calendar days unless otherwise directed by the engineer at no additional cost to the project.

STRUCTURAL CONTROLS: Temporary silty fence, hay bales, and Riprap will be placed as shown on the plans.

HOUSEKEEPING PRACTICES: The contractor is reminded of his responsibilities as outlined in Section 107 of the Specifications, which include equipment maintenance and repair, concrete chute wash off, trash/debris, storage of chemicals and other toxic materials, and sanitary facilities. Storm water pollution prevention best management practice techniques are to be applied throughout the construction of this project, the cost of which is to be included in regular bid items.

POST CONSTRUCTION CONTROL MEASURES: Upon completion of construction, vegetative growth along the roadway foreslopes will provide a buffer zone for loose material originating from the roadway. Ditch diversions reduce flow and velocity along the project. Vegetative growth on the backslopes provide a buffer zone for loose material originating beyond the backslope. Flatter grades and ditch treatments minimize erosion. Riprap ditches shown on the plans dissipate energy and reduce flow velocity. Paved ditches and flumes along with rock outlets are required.

IMPLEMENTATION SEQUENCE

Temporary silt fence will be installed before construction operations begin along creeks and at all cross drains. The rest of the silt fence and hay bales will be installed immediately after clearing and grubbing. Permanent erosion control measures should be placed as construction progresses and no later than 7 days after substantial completion of grade and drain operations.

MAINTENANCE PLAN

The contractor and engineer will inspect all disturbed areas, erosion and sediment controls after each significant rainfall, but not less than once per week and record the results of this inspection on the Monthly Inspection Report and Certification Form for Erosion and Sediment Controls included with the permit. The monthly inspection reports and this SWPPP will be available for inspection during construction, and submitted to MDEQ with the Notice of Termination as required. The contractor shall make needed

repairs to installed erosion control items weekly and after each significant rainfall as necessary. This includes, but is not limited to, removing sediment, repairing, reinstalling, or replacing silt fence, hay bales, or other temporary erosion control measures, repairing washes, ditches, or other permanent erosion control devices.