



Rev
MAP

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 2-7-23	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): R				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): E				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number): Hume Hall - 3 floors				
Bldg. Name: Hume Hall				
Address: 11526-1532 University Cir				
City: Oxford		State: MS	Zip: 38655	
Site Location: Ole Miss Univeristy			Tel: 662 915 1843	
Building Size: 25000		# of Floors: 3	Age in Years: 54	
Present Use: School		Prior Use: School		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: University of Mississippi				
Address: 700 Hathorn				
City: Oxford		State: MS	Zip: 38677	
Contact: Mike Dunnivant			Tel: 662 915 1843	
ASBESTOS REMOVAL CONTRACTOR: Northstar Contracting Group, Inc.				
Address: 3318 Highway 365 Box 242				
City: Nederland		State: TX	Zip: 77627	
Contact: Gary Thibodeaux			Tel: 409.886.3959	
Certification Number: ABC-00010281			Expiration Date: March 9th 2023	
OTHER OPERATOR:				
Address:				
City:		State:	Zip:	
Contact:			Tel:	
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): Yes				
WAS ASBESTOS PRESENT? (Yes/No): Yes			Inspection Date: 12/30/22 and 01/03/2023	
Inspector: Audrey C. Pricey		Certification Number: ABI-00009673	Expiration Date: 08.24.2023	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: 2' X 4' drop ceiling tiles, 9"X9" VCT tiles, black mastic under tiles, cove base adhesives, drywall joint compound, thermo system Insulation and mastics, plasters, caulking, grout carpet, window glazing, wood laminate flooring and adhesive, 12" floor tiles and mastics, TSI cloth wrap and elbows, hard pack and silver TSI. THE INITIAL PROCEDURE USED TO IDENTIFY THE ACM WAS PLM.				
VII. QUANTITY OF RACM TO BE REMOVED: 22,000 sq. ft				
Pipes (LN FT):		Surface Area (SQ FT): 24000	Volume of Facility Components (CU FT): 264000	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:				
Category I:			Category II: ceiling tiles flooring and mastic	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 01.10.23 Complete: 01.26.23				
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 01.16.23 Complete: 02.10.23				

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED: The removal of the water impacted ceiling tiles and floor tiles will be performed using wet methods to avoid any disturbance during future renovations.		
XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE: Isolate secure and regulate the area. The removal will be in accordance with MDEQ rules and regulations. in full containment, under negative pressure at a minimum of - 0.020 inches of water, using wet methods. The ACM will be double bagged, goose necked twisted, labeled and disposed of in a lockable closed container		
XIII. WASTE TRANSPORTER #1		
Name: Construction Waste Management		
Address: 32 Private Rd 3067		
City: Oxford	State: MS	Zip: 38655
Contact Person: Jake Moore		Tel: 662-371-5621
WASTE TRANSPORTER #2		
Name:		
Address:		
City:	State:	Zip:
Contact Person:		Tel:
XIV. WASTE DISPOSAL SITE		
Name: Three Rivers Regional Landfill		
Address: 1904 Pontotoc Pkwy W		
City: Pontotoc	State: MS	Zip: 38863
Contact Person:		Tel: 662-488-0444
XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:		
Name:		Title:
Authority:		
Date of Order (MM/DD/YY):		Date Ordered to Begin (MM/DD/YY):
XVI. FOR EMERGENCY RENOVATIONS:		
Date and Hour of Emergency (MM/DD/YY): 14:00/15:00 CST - December 24th		
Description of the sudden unexpected event: The December/24th/2022 hard freeze affecting Oxford MS caused the 3rd, 2nd floor sprinkler lines to burst and flood out 3 floors and basement in the Hume Hall impacting 40 % of the ceiling and 100% of the flooring materials.		
Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden: 10% of the water impacted ceiling tiles began to delaminate on top of the furniture and content. The onsite personnel covered up the wet and affected material with polyethylene and left them in place for bulk sample testing.		
XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLER, PULVERIZED, OR REDUCED TO POWDER: Halt operations, evaluate the situation, create a new assessment to establish an appropriate course of action. Enforce wet methods at all times, avoid breakage or mechanical removal practices, have HEPA vacuums available, maintain negative pressure, contain and clean up.		
XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.		
Gonzalo Corona Type or Print Name	 (Signature of Owner/Operator)	02.06.2023 (Date)
XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT Gonzalo Corona Type or Print Name	 (Signature of Owner/Operator)	02.06.2023 (Date)