

STATE OF MISSISSIPPI DEMOLITION/RENOVATION NOTIFICATION FORM

please type or print legibly

Incomplete notices will not meet notification requirements.

Revised: 2/00

I. TYPE OF NOTICE: [] Original [x] Revision [] Canceled [] Annual [] Info. Only

II. TYPE OF PROJECT: [] Renovation [x] Demolition [] Ordered Demolition [] Emergency Renovation

III. SITE INFORMATION: Name: Kemper Abatement / Demo 2017 Description: Demolition of Vacant Residences - Multiple Houses Address: See Attachment - for each address. City: Bailey County: Kemper State: MS Zip: 39320 Contact Person: Bill Wilkerson Telephone: 601-479-7600

IV. OWNER INFORMATION: Name: MS Power Company Full Mailing Address: 2992 West Beach Blvd., Gulfport, MS Contact Person: Bill Wilkerson Telephone: 601-479-7600

V. ASBESTOS REMOVAL CONTRACTOR: Name: SPECIALTY ABATEMENT SERVICES, INC. Certification No.: ABC-0001660 Exp. Date: 11/11/2017 Full Mailing Address: P.O. BOX 15925, HATTIESBURG, MS 39404-5925 Contact Person: William H. Stamps Telephone: 601-264-5550

VI. CONTRACTOR (Other): Name: Wilkerson Construction Full Mailing Address: 2714 Hwy 493, Bailey, MS 39320 Contact Person: Bill Wilkerson Telephone: 601-737-2474

VII. ASBESTOS REMOVAL PROJECT DATES (MM/DD/YY) Removal Project Start: 1/30/2017 Removal Project Stop: 4/30/2017

VIII. DEMOLITION/RENOVATION PROJECT DATES (MM/DD/YY) Project Start: 1/30/2017 Project Stop: 12/30/2017 Prep. Date:

IX. BUILDING INFORMATION Building Size (SQ FT): 2,000 Building Size (LN FT): No. of Floors: 1 Age in Years: 50 Present Use: vacant Prior Use: residence

X. ASBESTOS INSPECTION: Was site inspected to determine the presence of asbestos? [x] Yes [] No Inspection Date: Feb - April 2016 Asbestos Present? [x] Yes [] No Inspector: Anthony Bryant Cert. No.: ABI-0001683 Exp. Date: 7/24/16 Identify suspect materials sampled: Ceilings, linoleum, roofing, siding, Sheet rock, sinks, VAT&M, Laboratory Analysis: TEM [] PLM [x] Other Name of Laboratory: Environmental Hazards Services, Inc.

XI. QUANTITY OF RACM TO BE REMOVED: Pipes (LN FT) Surface Area (SQ FT) See attached - Added residences 3/6/2017 Volume of Facility Components (CU FT)

XII. QUANTITY OF NONFRIABLE ASBESTOS - [] NOT REMOVED [x] TO BE REMOVED Category I: See Attached Category II:

XIII. WASTE TRANSPORTER: Name: Specialty Abatement Services, Inc. Full Mailing Address: P. O. Box 15925, Hattiesburg, MS 39404 Contact Person: W. H. Stamps Telephone: 601-264-5550

STATE OF MISSISSIPPI DEMOLITION/RENOVATION FORM- CONTINUED

XIV. WASTE ASBESTOS DISPOSAL SITE: Name: Pine Ridge Landfill

Physical Location: 520 Murphy Road, Meridian, MS 39301

Full Mailing Address: 520 Murphy Road, Meridian, MS 39301

Contact Person Dan Ball

Telephone: 800-533-0715

* All asbestos waste W.I.I. go to a permitted sanitary landfill.

XV. DISPOSAL SITE FOR DEMOLITION DEBRIS (Other than asbestos):

Name: H. E. Mosley Landfill

Physical Location: 7717 A highway 45 N., Meridian, MS 39305

Full Mailing Address: 7717 A highway 45 N., Meridian, MS 39305

Contact Person: Phillip Mosley Telephone 601-679-5900

* All demolition debris (other than asbestos) should go to an authorized Rubbish Site, or to a permitted sanitary landfill.

XVI. REMOVAL/DEMOLITION PROCEDURES TO BE USED (Check all that apply)

- Strip & Removal, Wrecking Ball, Containment, Wet Method, Double Bagging, Gross Demolition, Glove Bag, Roofing Saw, Mechanical Chipping, Remove Intact, Explode, Other - Explain Below, Component Removal, Bulldozer, Negative Air

XVII. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK:

Wet manual removal of ACM prior to demolition by others.

XVIII. PROCEDURES TO BE FOLLOWED IF UNEXPECTED ACM IS FOUND OR NONFRIABLE ACM BECOMES CRUMBLLED, PULVERIZED, OR REDUCED TO A POWDER OR SMALL PIECES:

Work will Stop. MDEQ will be notified.

* Will MDEQ be notified of any significant changes? Yes No

XIX. IF DEMOLITON ORDERED BY A GOVERNMENT AGENCY, IDENTIFY THE AGENCY BELOW:

Name: Title:

Authority:

Date of Order: Date Demolition to Begin:

XX. EMERGENCY DEMOLITION/RENOVATIONS: Date of Emergency: Time:

Description of the sudden, unexpected event:

Explantion of how the event caused unsafe conditions or would cause equipment damage or unreasonable financial burden:

XXI. When asbestos-containing material is present, an indiviual trained in the provisions of the regulation (40 CFR 61 Subpart M) will be on site during the demolition or renovation and evidence that the required training has been accomplished by this person will be available for inspection during normal business hours.

I certify that all of the above information is correct.

Anthony I. Bryant, General Manager Type or Print Name and Title

Handwritten signature

Signature

3/6/2017 Date

MAIL TO: Office of Pollution Control 515 Amite Street Jackson, MS 39201 (601) 961-5171

OR

P.O. Box 2261 Jackson, MS 3925

Kemper Abatement 2017

Name	Address	RCAM	CAT I	CAT II	
James Thornton	2497 Hwy 493	1,200 SF VAT&M & Linoleum		1 sink	
Jack Leeper	185 Bethel Church Rd	1,000 SF VAT&M	75 SF roof & Chimn mast	1,700 SFSiding & sink	
Ronald Anderson	111 Fort Stevens Rd.		80 SF Linoleum bath		
Terry Lee	11002 Hwy 495	1,800 Sf Ceiling Tex			
Walter Pace	Bethel Church Rd	300 SF Linoleum		1 sink	
V P Weathers	955 Bethel Church Rd	1,352 SF VAT&M & Ceiling Tex			
Norma Pace	1165 Bethel Church Rd	2,040 SF VAT&M			
Carpenter	11026 Hwy495			15 Windows	New released 03/03/17
Joyce Ivy	262 Forman Toles Rd	1,500 SF linoleum			New released 03/03/17