



STATE OF MISSISSIPPI DEMOLITION/RENOVATION FORM- CONTINUED

XIV. WASTE ASBESTOS DISPOSAL SITE: Name: CLEARVIEW LANDFILL

Physical Location: 2253 Mudline Road, Lake, MS 39092

Full Mailing Address: 2253 Mudline Road, Lake, MS 39092

Contact Person: Cindy Monk

Telephone: 601-922-9647

\* All asbestos waste WILL go to a permitted sanitary landfill.

XV. DISPOSAL SITE FOR DEMOLITION DEBRIS (Other than asbestos):

Name: HE Moseley Inc. Landfill

Physical Location: 1400 Willow Lake Rd, Meridian, MS 39301

Full Mailing Address: PO Box 337, Marion, MS 39342

Contact Person: Phillip Moseley Telephone 601-693-7713

\* All demolition debris (other than asbestos) should go to an authorized Rubbish Site, or to a permitted sanitary landfill.

XVI. REMOVAL/DEMOLITION PROCEDURES TO BE USED (Check all that apply)

- Strip & Removal, Wrecking Ball, Containment, Wet Method, Double Bagging, Gross Demolition, Glove Bag, Roofing Saw, Mechanical Chipping, Remove Intact, Explode, Other - Explain Below, Component Removal, Bulldozer, Negative Air

XVII. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK:

Remove asbestos containing materials under containment using wet methods prior to demolition

XVIII. PROCEDURES TO BE FOLLOWED IF UNEXPECTED ACM IS FOUND OR NONFRIABLE ACM BECOMES CRUMBLLED, PULVERIZED, OR REDUCED TO A POWDER OR SMALL PIECES:

All work will cease. The area will be further isolated, the friable ACM will be wetted and/or HEPA vacuumed and containerized, the Owner will be notified and an abatement plan will be prepared and implemented.

\* Will MDEQ be notified of any significant changes? Yes No

XIX. IF DEMOLITON ORDERED BY A GOVERNMENT AGENCY, IDENTIFY THE AGENCY BELOW:

Name: Title:

Authority:

Date of Order: Date Demolition to Begin:

XX. EMERGENCY DEMOLITION/RENOVATIONS: Date of Emergency: Time:

Description of the sudden, unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or unreasonable financial burden:

XXI. When asbestos-containing material is present, an individual trained in the provisions of the regulation (40 CFR 61 Subpart M) will be on site during the demolition or renovation and evidence that the required training has been accomplished by this person will be available for inspection during normal business hours.

I certify that all of the above information is correct.

Anthony I. Bryant, General Manager Type or Print Name and Title

Signature

3/1/2011

Date

MAIL TO: Office of Pollution Control 515 Amite Street Jackson, MS 39201 (601) 961-5171

OR

P.O. Box 2261 Jackson, MS 3925

## Addendum No. 1

Addendum Date: February 24, 2011

From: Terracon Consultants, Inc.  
859 Pear Orchard Road  
Ridgeland, Mississippi 39157

Project: Asbestos Abatement at Proposed CVS Meridian  
Terracon Project No. EB117020

### PLEASE BIND THIS ADDENDUM WITH YOUR SPECIFICATIONS

#### Item No. 1 – ACM Summary Table Additions

Table 1 has been hereby revised to include additional asbestos-containing materials (ACM) discovered during the pre-bid site walk. Additional ACM added to Table 1 include transite siding under brick on a portion of the 4825 Poplar Springs Drive structure and window glazing on the 4819 Poplar Springs Drive structure. The ceiling texture within the downstairs apartment in 4819 Poplar Springs Drive was sampled and determined not to be ACM

Description	Material Location	Percent/Type Asbestos	NESHAP Classification	Condition	Estimated Quantity*
Beige transite siding	4825 PSD Beneath Brick	Assumed ACM	Category II non-friable	Unknown	1,000 ft <sup>2</sup>
Blue/gray 12" x 12" floor tile and mastic	4825 PSD (Upstairs) Stairwell	3% Chrysotile – F.T. ND – mastic	Category I non-friable	Good	50 ft <sup>2</sup>
Textured wall surfacing	4819 PSD (Downstairs) Apartment	3% Chrysotile	Friable	Good	1,000 ft <sup>2</sup>
Wall texture and drywall	4819 PSD (Upstairs) Office	3% Chrysotile – texture ND – drywall	Friable	Good	2,500 ft <sup>2</sup>
White/gray window glazing	4819 PSD Exterior Windows	<1-3% Chrysotile	Category II non-friable	Fair	14 windows
Gold/black resilient sheet flooring	4821 PSD (Upstairs) Apartment	20% Chrysotile	Category I non-friable	Good	100 ft <sup>2</sup>
Exterior transite siding	4821 PSD (Exterior)	25% Chrysotile	Category II non-friable	Good	<del>1,000 ft<sup>2</sup></del> 1800
Tan resilient sheet flooring	4823 PSD (Upstairs) Office	20% Chrysotile	Category I non-friable	Good	250 ft <sup>2</sup>
Green carpet/yellow adhesive/ black mastic	2101 NHS (Downstairs) Office	ND – carpet ND – adhesive 3% Chrysotile - mastic	Category I non-friable	Good	2,500 ft <sup>2</sup>
White resilient sheet flooring	2107 NHS Office	25-30% Chrysotile	Category I non-friable	Good	20 ft <sup>2</sup>
Window pane caulking	4825 PSD (Upstairs) Exterior	2% Anthophyllite	Category II non-friable	Fair	6 windows