

# MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received: <b>7/13/2022</b>	AI Number
<b>I. Type of Notification</b> (O=Original R=Revised C=Canceled A= Annual): <input type="radio"/>				
<b>II. TYPE OF OPERATION</b> (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): <input type="radio"/> D				
<b>III. FACILITY DESCRIPTION</b> (Include building name, number and floor or room number):				
Bldg. Name: Heidelberg Hall - MS Gulf Coast Comm College				
Address: 51 Main Street				
City: Perkinston		State: MS	Zip: 39573	
Site Location: Heidelberg Hall			Tel: 228-896-2536	
Building Size: 20,000 SF		# of Floors: 3	Age in Years: 70	
Present Use: Vacant		Prior Use: College Building		
<b>IV. FACILITY INFORMATION</b> (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: Same as above				
Address:				
City:		State:	Zip:	
Contact: Taylor Guild			Tel: 228-896-2536	
ASBESTOS REMOVAL CONTRACTOR: Specialty Abatement Services, Inc.				
Address: PO Box 15925				
City: Hattiesburg		State: MS	Zip: 39404	
Contact: William H. Stamps			Tel: 601-264-5550	
Certification Number: ABC-00001660			Expiration Date: 10/20/2022	
OTHER OPERATOR: Jack Ferrill's Heavy Equipment				
Address: 6418 Shortcut Rd.				
City: Moss Point		State: MS	Zip: 39563	
Contact: Jack Ferrill			Tel: 228-216-7176	
<b>V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS?</b> (Yes/No): Yes				
WAS ASBESTOS PRESENT? (Yes/No): Yes			Inspection Date: 11/16/2020	
Inspector: Charles D. Bingham		Certification Number: ABI-00001348	Expiration Date: 02/12/2021	
<b>VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:</b>				
Roofing, mortar, adhesives, ceiling tile, floor tiles / mastic , thermal system insulation, sheetrock / joint compound . Samples of suspect materials were collected and tested by PLM.				
<b>VII. QUANTITY OF RACM TO BE REMOVED:</b> Piping , Flooring with mastic , glue dots				
Pipes (LN FT): 300 LF		Surface Area (SQ FT): 4,400 SF	Volume of Facility Components (CU FT):	
<b>VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:</b>				
Category I:			Category II:	
<b>IX. SCHEDULED DATES ASBESTOS REMOVAL</b> (MM/DD/YY) Start: 7/26/2022			Complete: 8/30/2022	
<b>X. SCHEDULED DATES DEMO/RENOVATION</b> (MM/DD/YY) Start: 7/25/2022			Complete: 8/30/2022	

**XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:**

Removal of floor tile and mastic, Glue Dots and TSI pipe using manual wet methods prior to demolition.

**XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:**

Containment will be established with poly critical barriers with negative air. All ACM will Wetted and removed . Waste will be placed in clear , labeled , poly bags and a placed in properly lined container for disposal.

**XIII. WASTE TRANSPORTER #1**

Name: Specialty Abatement Services, Inc.

Address: PO Box 15925

City: Hattiesburg State: MS Zip: 39404

Contact Person: William H. Stamps Tel: 601-264-5550

**WASTE TRANSPORTER #2**

Name:

Address:

City: State: Zip:

Contact Person: Tel:

**XIV. WASTE DISPOSAL SITE**

Name: Pine Belt Regional Landfill

Address: Hwy 29 N.

City: Runnelstown State: MS Zip: 39465

Contact Person: James A. "Tony" Harrison, MBA Tel: 601-545-6676

**XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:**

Name: Title:

Authority:

Date of Order (MM/DD/YY): Date Ordered to Begin (MM/DD/YY):

**XVI. FOR EMERGENCY RENOVATIONS:**

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

**XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLD, PULVERIZED, OR REDUCED TO POWDER:**

All work will stop. MDEQ will be notified.

**XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.**

Anthony Bryant 7/13/2022

Type or Print Name (Signature of Owner/Operator) (Date)

**XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:**

Anthony Bryant 7/13/2022

Type or Print Name (Signature of Owner/Operator) (Date)