

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 03/17/2025	AI Number 1074
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): Original				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): D				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):				
Bldg. Name: Entergy - Baxter Wilson Station				
Address: 770 Kemp bottom Road				
City: Vicksburg		State: MS	Zip: 39180	
Site Location: Power Block 1&2, Turbine 1&2, Admin, Stack, Water Treatment facilities, Associated out buildings			Tel: 225-270-6000	
Building Size: 244,333		# of Floors: Varies	Age in Years: Varies (Approx. 50)	
Present Use: Decommissioned		Prior Use: Power Generation		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: Entergy Mississippi, LLC				
Address: 770 Kemp Bottom Road				
City: Vicksburg		State: MS	Zip: 39180	
Contact: Jason Haywood			Tel: 225-270-6000	
ASBESTOS REMOVAL CONTRACTOR: Brandenburg Industrial Service Company				
Address: 2217 Spillman Drive				
City: Bethlehem		State: PA	Zip: 18015	
Contact: Jay Jasinowski			Tel: 312-287-5173	
Certification Number: ABC-00012434			Expiration Date: 06/03/2025	
OTHER OPERATOR: Demolition Contract - Same as Asbestos Removal Contractor				
Address:				
City:		State:	Zip:	
Contact:			Tel:	
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): Yes				
WAS ASBESTOS PRESENT? (Yes/No): Yes			Inspection Date: 10/31/2022-11/9/2022 and 12/12/2023 - 12/14/2022	
Inspector: Lucas Dillon and Jeremy Bittlebrun		Certification Number: ABI-0011610 and ABI-00012492	Expiration Date: 03/02/2023 and 4/20/2024	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:				
Materials Sampled: Pipe, Tank, Drum, Duct, Boiler, and Backpass Thermal System Insulation, Roofing material, Caulk / Glazing, Mastic, Floor Tile, Gaskets,				
Detection Method: Bulk Samples via EPA 600/R-93-116 (PLM)				
VII. QUANTITY OF RACM TO BE REMOVED: Pipe, Boiler, duct, drum, tank, backpass TSI, Spray on,				
Pipes (LN FT): 35,450		Surface Area (SQ FT): 81,310	Volume of Facility Components (CU FT):	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: Roofing Material				
Category I: 7,050 SF 3,600 LF			Category II:	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 04/01/2025			Complete: 12/31/2025	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 04/01/2025			Complete: 6/26/2026	

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:		
Asbestos abatement and demolition of boilers, turbines, Admin, Stack, Water Treatment facilities, Associated out buildings, and facility components utilizing hydraulic equipment.		
XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:		
Friable ACM removal via negative pressure enclosures and gloves bagging. Non-Friable removal via wet methods and intact removal inside regulated area. Structures will be wetted during demolition/dismantling work		
XIII. WASTE TRANSPORTER #1		
Name: Republic Services		
Address: 1035 Old Brandon Rd		
City: Flowood	State: MS	Zip: 39232
Contact Person: Mike Raley	Tel: 6014208243	
WASTE TRANSPORTER #2		
Name:		
Address:		
City:	State:	Zip:
Contact Person:	Tel:	
XIV. WASTE DISPOSAL SITE		
Name: Little Dixie Landfill		
Address: 1716 N County Line Rd		
City: Ridgeland	State: MS	Zip: 39157
Contact Person: Mike Raley	Tel: 601-420-8243	
XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:		
Name:	Title:	
Authority:		
Date of Order (MM/DD/YY):	Date Ordered to Begin (MM/DD/YY):	
XVI. FOR EMERGENCY RENOVATIONS:		
Date and Hour of Emergency (MM/DD/YY):		
Description of the sudden unexpected event:		
Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:		
XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASTESTOS MATERIAL BECOMES CRUMBLLED, PULVERIZED, OR REDUCED TO POWDER:		
Work will be stopped, material will be wetted, area will be barricaded off to prevent access, sample will taken by MDEQ accredited building inspector		
XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.		
Jay Jasinowski		3/17/2025
Type or Print Name	(Signature of Owner/Operator)	(Date)
XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:		
Jay Jasinowski		3/17/2025
Type or Print Name	(Signature of Owner/Operator)	(Date)