

# MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: **MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201**

<input checked="" type="checkbox"/> MDEQ Use Only. <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received: <b>9/9/2024</b>	AI Number
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual) <b>R</b>				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation) <b>R</b>				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number)				
Bldg. Name: <b>John Rankin Lock &amp; Dam</b>				
Address: <b>2 Lock D Road</b>				
City: <b>Fulton</b>		State: <b>MS</b>	Zip: <b>38843</b>	County: <b>Itawamba</b>
Site Location: <b>THROUGHOUT</b>			Tel: <b>662-245-5486</b>	
Building Size: <b>10000+</b>		# of Floors: <b>2</b>	Age in Years: <b>46</b>	
Present Use: <b>LOCK AND DAM</b>		Prior Use: <b>LOCK AND DAM</b>		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: <b>ARMY CORP ENGINEERS - TN TOMBIGBEE WATERWAYS</b>				
Address: <b>POST OFFICE DRAWER 671</b>				
City: <b>COLUMBUS</b>		State: <b>MS</b>	Zip: <b>39703</b>	
Contact: <b>ROGER WILSON JR</b>			Tel: <b>662-574-7316</b>	
ASBESTOS REMOVAL CONTRACTOR: <b>AMBIPAR RESPONSE ALABAMA</b>				
Address: <b>8500 DUNNAVANT ROAD</b>				
City: <b>LEEDS</b>		State: <b>AL</b>	Zip: <b>35094</b>	
Contact: <b>DUANE BOATRIGHT</b>			Tel: <b>205.546.0205</b>	
Certification Number: <b>ABC-00012258</b>			Expiration Date: <b>05/24/2025</b>	
OTHER OPERATOR:				
Address:				
City:		State:	Zip:	
Contact:				
Tel:				
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No):				
WAS ASBESTOS PRESENT? (Yes/No): <b>YES</b>			Inspection Date: <b>03/15/1994</b>	
Inspector: <b>NA</b>		Certification Number: <b>NA</b>		Expiration Date: <b>NA</b>
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:				
<b>bulk samples - lab analysis</b>				
<b>See Report</b>				
VII. QUANTITY OF RACM TO BE REMOVED:				
Pipes (LN FT):		Surface Area (SQ FT): <b>1100</b>	Volume of Facility Components (CU FT):	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:				
Category I: <b>floor tile &amp; mastic</b>			Category II:	
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: <del>09/09/2024</del> <b>9/10/24</b>			Complete: <b>09/20/2024</b>	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start:				
Complete:				

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

Remove asbestos flooring: mastic

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:

wet methods, manual means, air containment

XIII. WASTE TRANSPORTER #1

Name: Ambipar Response Alabama

Address: 8500 Dunnivant Road

City: Leeds

State: AL

Zip: 35094

Contact Person: Duane Boatright

Tel: 205.546.0205

WASTE TRANSPORTER #2

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: Big Sky Environmental

Address: 5100 Flat Top Road

City: Adamsville

State: AL

Zip: 35055

Contact Person: Shannon Hupfrey

Tel: 205.743.0080

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS:

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLLED, PULVERIZED, OR REDUCED TO POWDER

Sample, Notify, Abate

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Duane Boatright

Type or Print Name

(Signature of Owner/Operator)

9/6/24  
(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Duane Boatright

Type or Print Name

(Signature of Owner/Operator)

9/6/24  
(Date)

1. Gainesville Lock and Dam

- a. Facility Type: Public
- b. County: Greene
- c. State: Alabama
- d. Facility Manager: Mr. Lowery Smith
- e. Telephone Number: (205) 652-9258
- f. Staff: Traditional
- g. Year Construction Began: 1972
- h. Survey Date: 16 Mach 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
GNV-01	Machinery Room	Vinyl Flooring	Throughout	Material in good condition
GNV-02	Machinery Room	Thermal System Insulation (TSI) on Freon Line	60 ft	Good Condition
GNV-03	Machinery Room	Vinyl Air Plenum Material	5 sq. ft.	Good Condition
GNV-04	Machinery Room	TSI on Cold Water Line Near Eyewash	75 ft.	Good Condition
GNV-05	Building Exterior	Soffit Board	200 linear ft.	Good Condition
GNV-06	Building Interior	2'x4' Ceiling Tile (everywhere but bathroom)	975 sq. ft.	Good Condition
GNV-07	Building Interior	2'x2' Ceiling Tile in Bathroom	300 Sq. ft.	Good Condition
GNV-08	Building Interior	TSI on Hot Water Pipe Above Hot Water Heater	60 ft.	Good Condition
GNV-09	Building Interior	12"x12" Vinyl Floor Tile (under carpet)	975 sq. ft.	Condition is assumed good
GNV-10	Building Interior	12"x12" Vinyl Floor Tile (under carpet)	325 sq. ft.	Same Tile Sampled in GNV-09

Sample Number	Functional Area	Material Description	Quantity	Comments
GNV-11	Building Interior	Vinyl Baseboard	175 ft.	Good Condition
GNV-12	Upper Control Building	Built-up Roofing	150 sq. ft.	Fair Condition

2. Gainesville Generator Building (GGB) and Building GA2 (GA2)

- a. Facility Type: Public
- b. County: Greene
- c. State: Alabama
- d. Facility Manager: Mr. Lowery Smith
- e. Telephone Number: (205)652-9258
- f. Staff: Routinely Used by Lock Personnel
- g. Survey Date: 16 Mach 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
GB-01	Building Interior	TSI on Diesel Generator Exhaust Manifold	3' of 8" diameter, and 8' of 10" diameter	Fair Condition
GGB-02	Building Interior	Vinyl Air Plenum Material Between Radiator and Outside Air Vent	1 sq. ft.	Fair Condition
GA2-01	Building Exterior	Asphalt Roof Shingles	175 sq. ft.	Fair Condition
GA2-02	Building Interior	Vinyl Floor Mat	100 sq. ft.	Good Condition

3. Gainesville Resident Office (GRO)

- a. Facility Type: Public
- b. County: Greene
- c. State: Alabama
- d. Facility Manager: Mr. Norman Connell
- e. Telephone Number: (601)327-2142
- f. Staff: Facility is Abandoned
- g. Survey Date: 16 Mach 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
GRO-01	Building Exterior	Asphalt Shingles	1,200 sq.ft.	Poor Condition
GRO-02	Building Exterior	Exterior Lap Siding	1,600 sq.ft.	Poor Condition
GRO-03	Building Interior	12"x12" Vinyl Floor Tile	400 sq. ft.	Poor Condition
GRO-04	Building Interior	12"x12" Vinyl Floor Tile	560 sq. ft.	Poor Condition
GRO-05	Building Interior	4'x8' Ceiling Panels	200 sq. ft.	Poor Condition

4. Columbus Lock and Dam

- a. Facility Type: Public
- b. County: Lowndes
- c. State: Mississippi
- d. Facility Manager: Mr. Dean Middleton
- e. Telephone Number: (601)328-7075
- f. Staff: Team Staffing
- g. Year Construction Began: 1975
- h. Survey Date: 14 March 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
COL-01	Machinery Room	TSI on Emergency Generator Exhaust Manifold	8'x1' dia.	Good Condition

COL-02	Machinery Room	TSI on Water Line to Emergency Generator	12'x0.5'dia.	Good Condition
COL-03	Machinery Room	Fabric Air Plenum Material	5 sq. ft.	Good Condition
COL-04	Machinery Room	TSI on Hot Water Pipe	75'x 4" dia.	Good Condition
COL-05	Machinery Room	Cold Water Pipe Insulation at Elbow	100'x 4" dia.	Good Condition
COL-06	Machinery Room	Insulation of Drain Pipe	40'x 6" dia.	Good Condition
COL-07	Personnel Area	2'x 4' Drop Ceiling Panels	650 sq. ft.	Slightly Damaged
COL-08	Personnel Area	2'x 4' Drop Ceiling Panels	1000 sq. ft.	Slightly Damaged
COL-09	Personnel Area	2'x 2' Ceiling Tile in Bathroom	120 sq. ft.	Good Condition
COL-10	Personnel Area	12"x 12" Vinyl Floor Tile	325 sq. ft.	Covered by Carpet
COL-11	Personnel Area	Mastic Behind Vinyl Baseboard		
COL-12	Personnel Area	12"x 12" Vinyl Floor Tile	(same as COL-10)	
COL-13	Personnel Area	12"x 12" Vinyl Floor Tile in Control Room	290 sq. ft.	Tile is Covered by Carpet
COL-14	Control Gates	Dust From Control Gate Brake Pads		
COL-15	Machinery Room	Re-sampling of TSI on Cold Water Pipe	(see Sample COL-05)	
COL-16	Machinery Room	"	"	

COL-17	Machinery Room	"	"	
--------	----------------	---	---	--

5. Lock C

- a. Facility Type: Public
- b. County: Itawamba
- c. State: Mississippi
- d. Facility Manager: Mr. Michael R. Clayton
- e. Telephone Number: (601)328-7075
- f. Staff: Traditional Staffing
- g. Year Construction Began: 1978
- h. Survey Date: 15 March 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
LKC-01	Machinery Room	Vinyl Floor Covering (yellow)	1056 sq. ft.	Material is painted the floor.
LKC-02	Machinery Room	TSI on Emergency Generator Exhaust Manifold	12'x 10" dia.	Good Condition
LKC-03	Machinery Room	TSI on Cooling Water Line to Emergency Generator	12'x 10" dia.	Good Condition
LKC-04	Machinery Room	TSI on Hot Water Pipe	40'x 4"	Good Condition
LKC-05	Machinery Room	TSI on Cold Water Pipe Near Eyewash Station	60'x 4" dia.	Good Condition
LKC-06	Machinery Room	Insulation on the Roof Drain Pipe	40'x 6" dia.	Good Condition
LKC-07	Machinery Room	Fabric Air Plenum Material	5 sq. ft.	Good Condition

Sample Number	Functional Area	Material Description	Quantity	Comments
LKC-08	Personnel Area	Vinyl Base Board	Throughout	Good Condition
LKC-09	Personnel Area	12"x 12" Vinyl Floor Tiles	Throughout 770 sq. ft.	Covered by Carpet
LKC-10	Personnel Area	12"x 12" Vinyl Floor Tiles	(see sample LKC-09)	Covered by Carpet
LKC-11	Personnel Area	2'x 4' Ceiling Tile	1000 sq. ft.	Tile is the same throughout except rest room
LKC-12	Personnel Area	2'x 2' Ceiling Tile in Rest Room	145 sq. ft.	Tile in Good Conation
LKC-13	Personnel Area	12"x 12" Vinyl Floor Tiles In Control Room	350 sq. ft.	Tile is under carpet
LKC-14	Personnel Area	Black Board Behind Plaster Wall Above the Drop Ceiling in the Rest Room	Unknown	
LKC-15	N/A	N/A	N/A	Sample Number Skipped
LKC-16	Personnel Area	2'x 8' Vinyl Mat in Front of Control Panel	16 sq. ft.	Good Condition . This mat is just lying on the floor

6. Fulton Contractor Compound (Office - FCO and Shop - FCS)

- a. Facility Type: Public
- b. County: Greene
- c. State: Alabama
- d. Facility Manager: Mr. Stan Perry
- e. Telephone Number: (601)454-3481
- f. Staff: Traditional
- g. Year Construction Began:
- h. Survey Date: 16 Mach 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
FCO-01	Building Interior (Office and Computer Room)	Vinyl Flooring (Yellow)	1,620 sq. ft.	Flooring is in poor condition
FCO-02	Building Interior (Sensitive Items Storage Area)	Vinyl Flooring (Yellow)	Same as sample FCO-01	
FCO-03	Building Interior (A/C Room)	Insulation in the panel of the HVAC Unit	1 sq. ft.	Material in good condition
FCO-04	Building Exterior	Asphalt Roof Shingles	2300 sq. ft.	Shingles are beginning to curl
FCS-01	Building Exterior	Asphalt Roof Shingles	1600 sq. ft.	Shingles are beginning to curl
FCS-02	Building Exterior	Particle Board Siding	1,280 sq.ft.	Siding is water damaged near ground
FCS-03	Building Interior	Vinyl on Kitchen Counter Top	16 sq. ft.	Poor Condition

7. Lock B

- a. Facility Type: Public
- b. County: Monroe
- c. State: Mississippi
- d. Facility Manager: Mr. Jerry Crowder
- e. Telephone Number: (601)651-4966
- f. Staff: Traditional Staffing
- g. Year Construction Began: 1978
- h. Survey Date: 16 March 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
LKB-01	Machinery Room	Vinyl Mat on Work Table (Orange)	15 sq. ft.	Material is in good condition
LKB-02	Machinery Room	TSI on Emergency Generator Exhaust Manifold	10'x 12" dia.	Good Condition
LKB-03	Machinery Room	TSI on Cooling Water Line to Emergency Generator	12'x 10" dia.	Good Condition
LKB-04	Machinery Room	TSI on Hot Water Pipe	40'x 4"	Good Condition
LKB-05	Machinery Room	TSI on Cold Water Pipe Near Eyewash Station	60'x 4" dia.	Good Condition
LKB-06	Machinery Room	Insulation on the Roof Drain Pipe	40'x 6" dia.	Good Condition
LKB-07	Machinery Room	Fabric Air Plenum Material	5 sq. ft.	Good Condition
LKB-08	Personnel Area	Vinyl Base Board	Throughout	Good Condition
LKB-09	Personnel Area	12"x 12" Vinyl Floor Tiles	Throughout 770 sq. ft.	Covered by Carpet
LKB-10	Personnel Area	2'x 2' Ceiling Tiles	Throughout	Covered by Carpet

Sample Number	Functional Area	Material Description	Quantity	Comments
LKB-11	Personnel Area	Black Board Behind Plaster Wall Above the Drop Ceiling in the Rest Room	Unknown	
LKB-12	Personnel Area	12"x 12" Vinyl Floor Tiles (Closet)	Same as Sample LKB-09	Tile is not under carpet
LKB-13	Personnel Area (Control Room)	12"x12" Vinyl Floor Tile	382 sq. ft.	Tile is under carpet

8. Lock B Resident Office and Resident Shop (Office - BRO and Shop - BRS)

- a. Facility Type: Public
- b. County: Monroe
- c. State: Mississippi
- d. Facility Manager: Mr. Norman Connell
- e. Telephone Number: (601)327-2142
- f. Staff: Abandoned
- g. Year Construction Began:
- h. Survey Date: 16 Mach 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
BRO-01	Building Interior (Office)	12"x 12" Vinyl Floor Tile (Yellow)	1,100 sq. ft.	Flooring is in poor condition
BRO-02	Building Exterior	Siding and Blackboard Behind the Siding	1,476 sq. ft.	Siding is badly deteriorated at ground

Sample Number	Functional Area	Material Description	Quantity	Comments
LKA-04	Machinery Room	TSI on Hot Water Pipe	40'x 4"	Good Condition
LKA-05	Machinery Room	TSI on Cold Water Pipe Near Eyewash Station	60'x 4" dia.	Good Condition
LKA-06	Machinery Room	Insulation on the Roof Drain Pipe	40'x 6" dia.	Good Condition
LKA-07	Machinery Room	Fabric Air Plenum Material	5 sq. ft.	Good Condition
LKA-08	Personnel Area	Vinyl Base Board	Throughout	Good Condition
LKA-09	Personnel Area (Break/Kitchen Area)	12"x 12" Vinyl Floor Tiles	Throughout 770 sq. ft.	Covered by Carpet
LKA-10	Personnel Area (Near Rest Room)	12"x 12" Vinyl Floor Tiles	(see sample LKA-09)	Covered by Carpet
LKA-11	Personnel Area	Vinyl Floor Covering in Storage Area Beneath Stairs (red)	150 sq. ft.	Material is in good condition
LKA-12	Personnel Area	2'x 4' Ceiling Tile	460 sq. ft.	Material is in Good Conation
LKA-13	Personnel Area	2'x 2' Ceiling Tile	150 sq. ft.	Material is in good condition
LKA-14	Personnel Area	Black Board Behind Plaster Wall Above the Drop Ceiling in the Rest Room	Unknown	

Sample Number	Functional Area	Material Description	Quantity	Comments
LKA-15	Personnel Area	12"x 12" Vinyl Floor Tile in Control Room	400 sq. ft.	Tile is covered by carpet

10. Aberdeen Lock and Dam

- a. Facility Type: Public
- b. County: Monroe
- c. State: Mississippi
- d. Facility Manager: Mr. Dean Middleton
- e. Telephone Number: (601)369-7966
- f. Staff: Team Lock
- g. Year Construction Began: 1976
- h. Survey Date: 16 March 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
ABD-01	Machinery Room	Vinyl Material on Floor	1056 sq. ft.	Material is painted the floor.
ABD-02	Machinery Room	TSI on Emergency Generator Exhaust Manifold	12'x 10" dia.	Good Condition
ABD-03	Machinery Room	TSI on Cooling Water Line to Emergency Generator	12'x 10" dia.	Good Condition
ABD-04	Machinery Room	TSI on Hot Water Pipe	40'x 4"	Good Condition
ABD-05	Machinery Room	TSI on Cold Water Pipe	60'x 4" dia.	Good Condition
ABD-06	Machinery Room	Insulation on the Roof Drain Pipe	40'x 6" dia.	Good Condition

Sample Number	Functional Area	Material Description	Quantity	Comments
ABD-07	Machinery Room	Fabric Air Plenum Material	5 sq. ft.	Good Condition
ABD-08	Machinery Room	TSI on Cooling Water Pipe of E/G at Elbow	2' x 4" dia.	Good Condition
ABD-09	Personnel Area	Vinyl Base Board	Throughout	Good Condition
ABD-10	Personnel Area (Break/Kitchen Area)	12"x 12" Vinyl Floor Tiles	Throughout 770 sq. ft.	Covered by Carpet
ABD-11	Personnel Area (Rest Room)	12"x 12" Vinyl Floor Tiles	(see sample ABD-10)	
ABD-12	Personnel Area	Vinyl Material Rolled up in Storage Area Beneath Stairs	32 sq. ft.	Material is in Good Condition
ABD-13	Personnel Area	2'x 4' Ceiling Tile in Break/Kitchen Area	460 sq. ft.	Material is in Good Condition
ABD-14	Personnel Area	2'x 4' Ceiling Tile in Rest Room	150 sq. ft.	Material is in good condition
ABD-15	Machinery Room	Roll of Gasket Material in Closet	Unknown	
ABD-16	Personnel Area	12"x 12" Vinyl Floor Tile in Control Room	400 sq. ft.	Tile is covered by carpet
ABD-17	Dam	Brake Pad Dust from Control Gate Brakes	N/A	

11. Aberdeen Resident Office and Resident Shop (Office - ACO and Shop - ACS)

- a. Facility Type: Public
- b. County: Monroe
- c. State: Mississippi
- d. Facility Manager: Mr. Norman Connell
- e. Telephone Number: (601)327-2142
- f. Staff: Abandoned
- g. Year Construction Began:
- h. Survey Date: 16 Mach 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
ACO-01	Building Interior	12"x 12" Vinyl Floor Tile (Yellow)	1600 sq. ft.	Flooring is in poor condition
ACO-02	Building Interior	12"x 12" Vinyl Floor Tile	Same as Sample ACO-01	
ACO-03	Building Interior	2'x 4' Ceiling Tiles	1600 sq. ft.	Material is in Fair Condition
ACO-04	Building Interior (A/C Room)	TSI in HVAC Unit	1 sq. ft.	Material is in good condition
ACS-01	Building Interior	9"x 9" Vinyl Floor Tile	160 sq. ft.	Tiles are in poor condition
ACS-02	Building Exterior	Asphalt Wall Covering	160 sq. ft.	
ACS-03	Building Exterior	Asphalt Shingles	500 sq.ft.	Shingles are old and curling up

12. Tom Bevill Lock

- a. Facility Type: Public
- b. County: Pickers
- c. State: Mississippi
- d. Facility Manager: Mr. Lowery Smith
- e. Telephone Number: (205)373-2942
- f. Staff: Team Lock
- g. Year Construction Began: 1975
- h. Survey Date: 16 March 1994

Sample Number	Functional Area	Material Description	Quantity	Comments
TVB-01	Machinery Room	Vinyl Material Applied to Floor	1056 sq. ft.	Material is painted on floor.
TVB-02	Machinery Room	TSI on Emergency Generator Exhaust Manifold	10'x 12" dia.	Good Condition
TVB-03	Machinery Room	TSI on Cooling Water Line to Emergency Generator	12'x 10" dia.	Good Condition
TVB-04	Machinery Room	TSI on Hot Water Pipe	40'x 4"	Good Condition
TVB-05	Machinery Room	TSI on Cold Water Pipe	60'x 4" dia.	Good Condition
TVB-06	Machinery Room	Insulation on the Roof Drain Pipe	40'x 6" dia.	Good Condition
TVB-07	Machinery Room	Fabric Air Plenum Material	5 sq. ft.	Good Condition
TVB-08	Personnel Area	Vinyl Base Board	Throughout	Good Condition
TVB-09	Personnel Area	12"x 12" Vinyl Floor Tile	Throughout 770 sq. ft.	Covered by Carpet
TVB-10	Personnel Area	12"x 12" Vinyl Floor Tiles	Same as Sample TVB-10	Covered by Carpet

Sample Number	Functional Area	Material Description	Quantity	Comments
TVB-11	Personnel Area	2'x 4' Ceiling Tile	590 sq. ft.	Tiles are in good condition
TVB-12	Personnel Area	2'x 2' Ceiling Tiles in rest Room	156 sq. ft.	Tiles are in good condition
TVB-13	Personnel Area (Control Room)	12"x12" Vinyl Floor Tile	382 sq. ft.	Tile is under carpet