

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received: 9/25/2024	Mail Number: 70371
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): R = REVISED START TIME				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): R = RENOVATION				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):				
Bldg. Name: PARK HILL VILLAGE EAST High RISE Building # 1 AND Building # 2				
Address: 1626 Lockridge Street				
City: Tupelo	State: MS	Zip: 38804		
Site Location: PARK HILL VILLAGE EAST GREEN STREET, Tupelo, MS			Tel: 662-842-5122 EXT. 2002	
Building Size: 9332 SF	# of Floors: 3	Age In Years: 40 +		
Present Use: VACANT	Prior Use: SINGLE FAMILY DWELLINGS			
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: Tupelo Housing Authority				
Address: 701 SOUTH CANAL STREET				
City: Tupelo	State: MS	Zip: 38804		
Contact: TABITHA SMITH	Tel: 662-842-5122 EXT. 2002			
ASBESTOS REMOVAL CONTRACTOR: BELL ENVIRONMENTAL SERVICES, LLC.				
Address: P.O. BOX 133				
City: DELTA CITY	State: MS	Zip: 39061		
Contact: JIMMY BELL	Tel: 662-820-2124			
Certification Number: ABC-0001282	Expiration Date: 1/15/25			
OTHER OPERATOR: HOOKEY CONSTRUCTION, INC.				
Address: P.O. BOX 8				
City: THAXTON	State: MS	Zip: 39061		
Contact: ADVIN PORTER	Tel: 662-231-5091			
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): YES				
WAS ASBESTOS PRESENT? (Yes/No): YES			Inspection Date: AUG. 19, 2011	
Inspector: Willie J. Young	Certification Number: AST-0001688	Expiration Date: 2/6/2012		
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: SAMPLES WERE TAKEN FROM: CEILINGS, ATTIC INSULATION, SHEETROCK WALLS, WINDOW CHAULKING, FLOOR TILE/MASTIC, DOOR SEALANT. ALL SAMPLES WERE SENT TO CALAB, INC., BATON ROUGE, LA. ANALYZED USING THE PLM METHOD. ASBESTOS FOUND IN THE FLOOR TILE/MASTIC, SHEETROCK AND CEILING ON 3RD FLOOR OF EACH BUILDING				
VII. QUANTITY OF RACM TO BE REMOVED: ALL ROOMS Approximately 7,404 SF THROUGH-OUT 1st 2nd AND 3rd FLOOR				
Pipes (LN FT): 0	Surface Area (SQ FT): 7,404 SF	Volume of Facility Components (CU FT): 0		
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:				
Category I: <input checked="" type="checkbox"/>	Category II: <input type="checkbox"/>			
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 10/1/24			Complete: 10/31/24	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 11/1/24			Complete: 12/1/26	

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:
WET METHOD, CONTAINMENT, NEG-Air units, D-CON units, Air monitoring

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE: P/REP SITE; SIGNS, COVER WINDOWS/DOORS/VENTS. WET AND REMOVE FLOOR TILE/MASTIC, BAQ/TAQ, PLACE INTO LINED DUMPSTERS, REMOVE OTHER HAZARDOUS MATERIALS, CLEAN-UP, HEPA-VAC, SPRAY FIBER-LOC, AWAIR Air CLEARANCE.

XIII. WASTE TRANSPORTER #1

Name: CONSTRUCTION WASTE MANAGEMENT, INC
Address: P.O. BOX 2489
City: OXFORD State: MS Zip: 38655
Contact Person: TONI SPENCEY Tel: 662-513-7999

WASTE TRANSPORTER #2 N/A

Name:
Address:
City: State: Zip:
Contact Person: Tel:

XIV. WASTE DISPOSAL SITE

Name: THREE RIVER REGIONAL LANDFILL
Address: 1904 PONTOTOC PARKWAY WEST
City: PONTOTOC State: MS Zip: 38863
Contact Person: ALICIA CHISM Tel: 662-488-0444

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW: N/A

Name: Title:
Authority:
Date of Order (MM/DD/YY): Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS: N/A

Date and Hour of Emergency (MM/DD/YY):
Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:
STOP ALL WORK, REMAIN UNDER CONTAINMENT, CONTINUE USING NEG-AIR., CONTACT OWNER/MDEQ OF CHANGE. FOLLOW MDEQ DIRECTIONS.

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Jimmy BELL Type or Print Name
Jimmy Bell (Signature of Owner/Operator)
9/25/24 (Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:
Jimmy BELL Type or Print Name
Jimmy Bell (Signature of Owner/Operator)
9/25/24 (Date)