

REV MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery		Postmark (mail only)	Date Received 6/13/2025	AI Number 30829
I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): REVISION: (IX, X)				
II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): Renovation				
III. FACILITY DESCRIPTION (Include building name, number and floor or room number):				
Bldg. Name: Building 6901 Bryan Hall				
Address: Hercules Street				
City: Keesler Air Force Base		State: MS	Zip: 39534	
Site Location: Building 6901			Tel: (228)363-2412	
Building Size: 40,000		# of Floors: 2	Age in Years: 40+	
Present Use: Vacant		Prior Use: Educational Building		
IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)				
OWNER NAME: Keesler Air Force Base				
Address: 508 L Street				
City: Keesler AFB		State: MS	Zip: 39534	
Contact: Manny Perez			Tel: (228)363-2412	
ASBESTOS REMOVAL CONTRACTOR: Global Contracting, LLC				
Address: 30 Zora Lane				
City: Poplarville		State: MS	Zip: 39470	
Contact: Eddie Blossman			Tel: (601)795-3401	
Certification Number: ABC-00001162			Expiration Date: 12/27/25	
OTHER OPERATOR: Southern Contracting, LLC				
Address: 777 Alloy Dr.				
City: Nebern		State: TN	Zip: 38059	
Contact: Clint Cutrer			Tel: (228)343-1158	
V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No):				
WAS ASBESTOS PRESENT? (Yes/No): Yes			Inspection Date: 11/20/23	
Inspector: Charles D. Bingham		Certification Number: ABI-00001348	Expiration Date: 02/13/2026	
VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:				
Materials Sampled Vinyl Floor Adhesives Sheet Rock/Joint Compound HVAC Duct Components Suspended Ceiling Tiles Thermal Piping Insulation (TSI) Misc. Adhesives and Sealants Thermal Duct Insulation Samples were analyzed by PLM with dispersion staining according to EPA Method 600/R-93/116				
VII. QUANTITY OF RACM TO BE REMOVED: 150,000 sq ft of sheet rock, 5,000 sq ft of floor and mastic, 1,000 ln ft of TSI..				
Pipes (LN FT): 1,000		Surface Area (SQ FT): 155,000 sq ft	Volume of Facility Components (CU FT):	
VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:				
Category I:		Category II:		
IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 06/16/2025			Complete: 07/31/2025	
X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 06/16/2025			Complete: 07/31/2025	

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

Removal of approximately 1000In ft of Thermal Systems Insulation (TSI),5,000 sq ft of floor tile/mastic, 150,000 sq ft of sheet rock/joint compound..

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:

Negative pressure containments, wet removal, glove-bag removal, area and clearance monitoring.

XIII. WASTE TRANSPORTER #1

Name: Complete Environmental

Address: 37 David Swan Lane

City: Purvis

State: MS

Zip: 39475

Contact Person: Kevin Ivey

Tel: (601)794-2704

WASTE TRANSPORTER #2

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: Pine Belt Regional Landfill

Address: Hwy 29 North, 2 miles North of Hwy 42

City: Runnelstown

State: MS

Zip: 39401

Contact Person: Tony Harrison

Tel: (601)545-6642

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS:

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:


XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:

Stop work immediately, contact regulatory authorities wait for approval of resume work.

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

EDDIE BLOSSMAN

Type or Print Name



(Signature of Owner/Operator)

06/13/2025
(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

EDDIE BLOSSMAN

Type or Print Name


(Signature of Owner/Operator)

06/13/2025
(Date)