

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM (PI)

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

| | | | | |
|---|--|--|---|-----------|
| MDEQ Use Only: <input checked="" type="checkbox"/> Email <input type="checkbox"/> Mail <input type="checkbox"/> Hand Delivery | | Postmark (mail only) | Date Received 3/26/2024 | AI Number |
| I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): O = original | | | | |
| II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): D = DEMO | | | | |
| III. FACILITY DESCRIPTION (Include building name, number and floor or room number): | | | | |
| Bldg. Name: THE AMPCO FACILITY | | | | |
| Address: 1 AMPCO ROAD | | | | |
| City: ROSEDALE | | State: MS | Zip: 39769 | |
| Site Location: 1 AMPCO ROAD, ROSEDALE, MS | | Tel: 662-207-8330 | | |
| Building Size: 170,850 SF | | # of Floors: 1 | Age in Years: 60 + - | |
| Present Use: VACANT | | Prior Use: METAL CABINET MANUFACTORY | | |
| IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator) | | | | |
| OWNER NAME: CITY OF ROSEDALE | | | | |
| Address: 304 COURT STREET | | | | |
| City: ROSEDALE | | State: MS | Zip: 38769 | |
| Contact: JACK CULMAN | | Tel: 662-207-8330 | | |
| ASBESTOS REMOVAL CONTRACTOR: BELL ENVIRONMENTAL SERVICES, LLC | | | | |
| Address: P.O. BOX 133 | | | | |
| City: DELTA CITY | | State: MS | Zip: 39061 | |
| Contact: JIMMY BELL | | Tel: 662-820-2124 | | |
| Certification Number: ABC-00001282 | | Expiration Date: 1/5/25 12/15/2024 | | |
| OTHER OPERATOR: DAVID SMITH CONSTRUCTION, INC. | | | | |
| Address: P.O. BOX 91 | | | | |
| City: INVERNESS | | State: MS | Zip: 38757 | |
| Contact: MARTIN SMITH | | Tel: 662-207-8330 | | |
| V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No): YES | | | | |
| WAS ASBESTOS PRESENT? (Yes/No): YES | | Inspection Date: 9/28/2022 | | |
| Inspector: REGINAL SAMPSON | | Certification Number: ABC-00001921 | Expiration Date: 8/2/23 7/27/2024 | |
| VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: SAMPLES WERE TAKEN FROM: WALLS, CEILING, PIPE INSULATION, ROOFING MATERIAL FROM OFFICE AREA AND WAREHOUSE AREA. AND SHIPPED TO EMSL LABS, INC., BATON ROUGE, LA WHERE THEY WERE ANALYSIS USING THE PLM METHOD. | | | | |
| VII. QUANTITY OF RAGM TO BE REMOVED: | | | | |
| FLOOR TILE/MASTIC, CEILING TEXTURE, PIPE INSULATION AND ROOF MATERIAL | | | | |
| Pipes (LN FT): 800 LNPI PIPE | | Surface Area (SQ FT): 4500 | Volume of Facility Components (CU FT): 0 | |
| VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED: 0 | | | | |
| Category I: <input checked="" type="checkbox"/> | | Category II: <input type="checkbox"/> | | |
| IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 4/16/24 | | Complete: 4/30/24 | | |
| X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 5/1/24 | | Complete: 8/25/24 | | |

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

CONTAINMENT, NEG-AIR, D-CON UNIT, WET METHOD

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE: CONTAIN OFFICE AREA WITH 6 MIL POLY. PLACE SIGNS AT ALL ENTRANCE, WET AND REMOVE CEILING ONTO 6 MIL POLY ON THE FLOOR, DOUBLE BAG, DROP TAG CLEAN-UP, WET AND REMOVE FLOOR TILE, DOUBLE BAG, DROP TAG REMOVE MASTIC, DOUBLE BAG, REMOVE PIPE INSULATION WITH GLOVE BAG METHOD, CLEAN-UP, HEPA-VAC, AWAIT AIR CLEARANCE.

XIII. WASTE TRANSPORTER #1

Name: WH & D, INC.

Address: P.O. BOX 870

City: LELAND

State: MS

Zip: 38756

Contact Person: TOMMY HENDRIX

Tel: 662-347-0052

WASTE TRANSPORTER #2 N/A

Name:

Address:

City:

State:

Zip:

Contact Person:

Tel:

XIV. WASTE DISPOSAL SITE

Name: Big River Landfill (REPUBLIC) BFI

Address: 52 LANDFILL ROAD

City: LELAND

State: MS

Zip: 38756

Contact Person: ALISHA JOHNSON (SPECIAL WASTE)

Tel: 662 332-7929

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW: N/A

Name:

Title:

Authority:

Date of Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS: N/A

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLER, PULVERIZED, OR REDUCED TO POWDER: REMAIN UNDER CONTAINMENT - NEG-AIR, CONTACT OWNER / MDEQ OF CHANGE, FOLLOW MDEQ DIRECTIONS, REVISE NOTIFICATION.

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Jimmy Bell

Type or Print Name

Jimmy Bell (Signature of Owner/Operator)

3/27/24

(Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Jimmy Bell

Type or Print Name

Jimmy Bell (Signature of Owner/Operator)

3/27/24

(Date)