MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos Section, 515 E. Amite Street, Jackson, MS 39201

Operator Project #	Postmark	Date Received (MDEQ use only)	Notification # (MDEQ use only)

I. Type of Notification (O=Original R=Revised C=Canceled A= Annual) O

II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation) D

III. FACILITY DESCRIPTION (Include building name, number and floor or room number)

Bldg. Name: Elk's Lodge

Address 504 Washington Avenue

City: Greenville	State: MS	Zip: 38701
Site Location:		Tel:
Building Size 50'x90' 13,500 sq. ft.	# of Floors: 3	Age in Years: 114
Present Use: Vacant	Prior Use: Elk's Lodge	

IV. FACILITY INFORMATION (Identify owner, removal contractor, and other operator)

OWNER NAME: City of Greenville

Address: 340 Main Street

City: Greenville	State: MS	Zip: 38701
Contact: Mayor Errick D. Simmons		Tel: 662-378-1501

REMOVAL CONTRACTOR Lesure's Excavation & Demolition, Inc. / Kenneth's Excavation Dirt & Gravel

Address: 907 North Broadway Street

City: Greenville	State: MS	Zip: 38701
Contact: Charles Lesure		Tel: 662-820-9595

OTHER OPERATOR:

Address:

City:	State:	Zip:

Contact:

V. IS ASBESTOS PRESENT? (Yes/No) Y

VI. PROCEDURE, INCLUDING ANALYTICAL METHOD, IF APPROPRIATE, USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL (Include inspector name and date of inspection):

Vance Nimrod, P.E.,; Date of Inspection 9/6/2018

VII. APPROXIMATE AMOUNT OF ASBESTOS INCLUDING: 1. Regulated ACM to be Removed 2. Category I ACM Not Removed 3. Category II ACM Not Removed	RACM To Be Removed	Nonfriable Asbestos Material Not To Be Removed		Indicate Unit of Measurement Below	
		Category I	Category II	UNIT	
Pipes				LnFt:	Ln M:
Surface Area See Attached Report				SqFt:	Sq M:
Vol RACM Off Facility Component				CuFt:	Cu M:

VIII. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: March 6, 2020 Complete: March 27, 2020

IX. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: March 6, 2020 Complete: March 27, 2020

X. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

The building was brought down wall by wall, folding the structure on itself, to prevent collapse.

XI. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:

Before and during demolition and removing of the building the structure will be throughly wetted to prevent emissions.

XII. WASTE TRANSPORTER #1

Name: Lesure's Excavation & Demolition, Inc.

Address: 907 N. Broadway Street

City: Greenville	State: MS	Zip: 38701
Contact Person: Charles Lesure		Tel: 662-820-9595

WASTE TRANSPORTER #2

Name: Kenneth's Excavation Dirt & Gravel

Address: 537 Broadway Ext. North

City: Greenville	State: MS	Zip: 38701
Contact Person: Kenneth Aaron		Tel: 662-379-6771

XIII. WASTE DISPOSAL SITE

Name: Big River Landfill - (All ACM Material) - (Non ACM Material - Little Man's Landfill, 537 N. Broadway Ext. Greenville, MS)

Address: 52 Landfill Road

City: Leland	State: MS	Zip: 38756

Tel: 662-332-4487

XIV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:

Name: City of Greenville	Title: Mayor

Authority:

Date of Order (MM/DD/YY): 01/11/20	Date Ordered to Begin (MM/DD/YY): 01/11/20

XV. FOR EMERGENCY RENOVATIONS:

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event: Straight-line winds and EF-2 Tornado in the area on January 11, 2020

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

The winds caused a large portion of the west wall to collapse cause the integrity of the structure to be compromised.

XVI. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASTESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:

During demolition the site will be throughly wetted to ensure the asbestos does not become friable.

XVII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Carlon Williams	Carlon Williams	2/25/2020
Type or Print Name	(Signature of Owner/Operator)	(Date)

XVIII. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Carlon Williams	Carlon Williams	2/25/2020
Type or Print Name	(Signature of Owner/Operator)	(Date)

EMSL Analytical, Inc.
18369 Petroleum Drive Baton Rouge, LA 70809
Tel/Fax (225) 755-1920 / (225) 755-1989
http://www.EMSL.com / batonrougelab@emsl.com

EMSL Order: 251805472
Customer ID: VNMS42
Customer PO:
Project ID:

Attention: Vance Nimrod
Vance Nimrod
323 Central Street
Greenville, MS 38701

Project: ELKS CLUB

Phone: (662) 820-9612
Fax:
Received Date: 09/12/2018 10:25 AM
Analysis Date: 09/17/2018 - 09/19/2018
Collected Date: 09/04/2018 - 09/10/2018

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
EA101-Floor Tile 251805472-0001	1st Floor Room D South End - 9" Tile & Mastic Red	Red Non-Fibrous Homogeneous		94% Non-fibrous (Other)	6% Chrysotile
EA101-Mastic 251805472-0001A	1st Floor Room D South End - 9" Tile & Mastic Red	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA102-Floor Tile 251805472-0002	1st Floor Room D North End - 9" Tile & Mastic Red	Red Non-Fibrous Homogeneous		94% Non-fibrous (Other)	6% Chrysotile
EA102-Mastic 251805472-0002A	1st Floor Room D North End - 9" Tile & Mastic Red	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA103-Floor Tile 251805472-0003	1st Floor Room D North End - 9" Tile & Mastic White	Tan Non-Fibrous Homogeneous		96% Non-fibrous (Other)	4% Chrysotile
EA103-Mastic 251805472-0003A	1st Floor Room D North End - 9" Tile & Mastic White	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA104 251805472-0004	2nd Floor Room E - Vinyl & Mastic Beige Top Layer	Tan Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA105-Floor Tile 251805472-0005	2nd Floor Room E - Vinyl & Mastic Beige Top Layer	Tan/Beige Non-Fibrous Homogeneous		96% Non-fibrous (Other)	4% Chrysotile
EA105-Adhesive 251805472-0005A	2nd Floor Room E - Vinyl & Mastic Beige Top Layer	Gray/Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA105-Backing/Leveler 251805472-0005B	2nd Floor Room E - Vinyl & Mastic Beige Top Layer	Gray/Black Fibrous Heterogeneous	10% Cellulose 20% Synthetic	70% Non-fibrous (Other)	None Detected
EA106-Floor Tile 251805472-0006	2nd Floor Ballroom SW - 12" Tile & Mastic Cream Top Layer	Tan Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
EA106-Mastic 251805472-0006A	2nd Floor Ballroom SW - 12" Tile & Mastic Cream Top Layer	Black Non-Fibrous Homogeneous		92% Non-fibrous (Other)	8% Chrysotile
EA107-Floor Tile 251805472-0007	2nd Floor Ballroom SW - 9" Tile & Mastic Cream 2nd Layer	Gray Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA107-Mastic 251805472-0007A	2nd Floor Ballroom SW - 9" Tile & Mastic Cream 2nd Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA108-Floor Tile 251805472-0008	2nd Floor Ballroom SE - 12" Tile & Mastic Cream Top Layer	Gray/Tan Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile

Initial report from: 09/19/2018 18:31:56

EMSL Analytical, Inc.
18369 Petroleum Drive Baton Rouge, LA 70809
Tel/Fax (225) 755-1920 / (225) 755-1989
http://www.EMSL.com / batonrougelab@emsl.com

EMSL Order: 251805472
Customer ID: VNMS42
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
EA108-Mastic 251805472-0008A	2nd Floor Ballroom SE - 12" Tile & Mastic Cream Top Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA109-Floor Tile 251805472-0009	2nd Floor Ballroom SE - 9" Tile & Mastic Cream 2nd Layer	Gray Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA109-Mastic 251805472-0009A	2nd Floor Ballroom SE - 9" Tile & Mastic Cream 2nd Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA110-Floor Tile 251805472-0010	2nd Floor Ballroom NE - 12" Tile & Mastic Cream Top Layer	Tan Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
EA110-Mastic 251805472-0010A	2nd Floor Ballroom NE - 12" Tile & Mastic Cream Top Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA111-Floor Tile 251805472-0011	2nd Floor Ballroom NE - 9" Tile & Mastic Cream 2nd Layer	Gray Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA111-Mastic 251805472-0011A	2nd Floor Ballroom NE - 9" Tile & Mastic Cream 2nd Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA112-Floor Tile 251805472-0012	2nd Floor Ballroom NW - 12" Tile & Mastic Cream Top Layer	Gray Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA112-Mastic 251805472-0012A	2nd Floor Ballroom NW - 12" Tile & Mastic Cream Top Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA113-Mastic 1 251805472-0013	2nd Floor Ballroom NW - 9" Tile & Mastic Cream 2nd Layer	Tan/Black Non-Fibrous Homogeneous		80% Non-fibrous (Other)	10% Chrysotile
EA113-Floor Tile 251805472-0013A	2nd Floor Ballroom NW - 9" Tile & Mastic Cream 2nd Layer	Tan Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
EA113-Mastic 2 251805472-0013B	2nd Floor Ballroom NW - 9" Tile & Mastic Cream 2nd Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA114-Floor Tile 251805472-0014	2nd Floor Back Hall - 12" Tile & Mastic Cream Top Layer	Gray Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA114-Mastic 251805472-0014A	2nd Floor Back Hall - 12" Tile & Mastic Cream Top Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA115-Mastic 1 251805472-0015	2nd Floor Back Hall - 9" Tile & Mastic Cream 2nd Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA115-Floor Tile 251805472-0015A	2nd Floor Back Hall - 9" Tile & Mastic Cream 2nd Layer	Tan Non-Fibrous Homogeneous		95% Non-fibrous (Other)	4% Chrysotile
EA115-Mastic 2 251805472-0015B	2nd Floor Back Hall - 9" Tile & Mastic Cream 2nd Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA116-Floor Tile [illegible]	2nd Floor RR NW Corner - 12" Tile & Mastic Cream Top Layer	Beige Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile

Initial recon from 09/13/2013 13:31:55

EMSL Analytical, Inc.
18369 Petroleum Drive Baton Rouge, LA 70809
Tel/Fax: (225) 755-1920 / (225) 755-1989
http://www.EMSL.com / batonrougelab@emsl.com

EMSL Order: 251805472
Customer ID: VNMS42
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
EA116-Mastic 251805472-0016A	2nd Floor RR NW Corner - 12" Tile & Mastic Cream Top Layer	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA117-Mastic 1 251805472-0017	2nd Floor RR NW Corner - 9" Tile & Mastic Cream 2nd Layer	Tan/Yellow Non-Fibrous Homogeneous	10% Cellulose	90% Non-fibrous (Other)	None Detected
EA117-Floor Tile 251805472-0017A	2nd Floor RR NW Corner - 9" Tile & Mastic Cream 2nd Layer	Tan Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA117-Mastic 2 251805472-0017B	2nd Floor RR NW Corner - 9" Tile & Mastic Cream 2nd Layer	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA118-Floor Tile 251805472-0018	3rd Floor South Hallway North - 9" Tile & Mastic Gray	Gray Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
EA118-Mastic 251805472-0018A	3rd Floor South Hallway North - 9" Tile & Mastic Gray	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA119-Floor Tile 251805472-0019	3rd Floor South Hallway South - 9" Tile & Mastic Gray	Gray Non-Fibrous Homogeneous		98% Non-fibrous (Other)	2% Chrysotile
EA119-Mastic 251805472-0019A	3rd Floor South Hallway South - 9" Tile & Mastic Gray	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA120-Floor Tile 251805472-0020	3rd Floor Projection Room - 9" Tile & Mastic Gray	Gray Non-Fibrous Homogeneous		96% Non-fibrous (Other)	4% Chrysotile
EA120-Mastic 251805472-0020A	3rd Floor Projection Room - 9" Tile & Mastic Gray	Black Non-Fibrous Homogeneous		90% Non-fibrous (Other)	10% Chrysotile
EA121 251805472-0021	1st Floor Front Hallway - 1/2" Sheetrock Ceiling	White Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
EA122-Texture 251805472-0022	1st Floor Front Hallway North - 1/2" Orig Plaster Wall	Tan Non-Fibrous Homogeneous	4% Fibrous (Other)	96% Non-fibrous (Other)	None Detected
EA122-Skim Coat 251805472-0022A	1st Floor Front Hallway North - 1/2" Orig Plaster Wall	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA122-Plaster 251805472-0022B	1st Floor Front Hallway North - 1/2" Orig Plaster Wall	Brown Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
EA123 251805472-0023	1st Floor Room D - 12" Ceiling Tile	Brown Fibrous Homogeneous	80% Cellulose	20% Non-fibrous (Other)	None Detected
EA124-Texture 251805472-0024	1st Floor Kitchenette - 3/8" Sheetrock Ceiling	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA124-Drywall 251805472-0024A	1st Floor Kitchenette - 3/8" Sheetrock Ceiling	Beige Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
EA125-Texture 251805472-0025	1st Floor Kitchenette North - 1/2" Orig Plaster Wall	Yellow Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

Initial report from: 09/18/2018 18:31:55

EMSL Analytical, Inc.
18369 Petroleum Drive Baton Rouge, LA 70809
Tel/Fax: (225) 755-1920 · (225) 755-1989
http://www.EMSL.com / batonrougelab@emsl.com

EMSL Order: 251805472
Customer ID: VNMS42
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
EA125-Skim Coat	1st Floor Kitchenette North - 1/2" Orig Plaster Wall	Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA125-Plaster	1st Floor Kitchenette North - 1/2" Orig Plaster Wall	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA126-Texture	2nd Floor South Hallway - 1/2" Orig Plaster Ceiling	Beige Non-Fibrous Homogeneous		96% Non-fibrous (Other)	4% Chrysotile
EA126-Plaster	2nd Floor South Hallway - 1/2" Orig Plaster Ceiling	Tan Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
EA127-Texture	2nd Floor South Hallway North - Sheetrock Wall	White Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA127-Joint Compound	2nd Floor South Hallway North - Sheetrock Wall	White Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA127-Drywall	2nd Floor South Hallway North - Sheetrock Wall	White Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
EA128-Skim Coat	2nd Floor South Hallway North - 1/2" Orig Plaster Wall	White Non-Fibrous Homogeneous	5% Fibrous (Other)	95% Non-fibrous (Other)	None Detected
EA128-Plaster	2nd Floor South Hallway North - 1/2" Orig Plaster Wall	Brown/Beige Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA129	2nd Floor Ball Room West Side - 2x4 Ceiling Tile	White/Yellow Fibrous Homogeneous	95% Glass <1% Fibrous (Other)	5% Non-fibrous (Other)	None Detected
EA130	2nd Floor Ball Room East Side - 2x4 Ceiling Tile	White/Yellow Fibrous Homogeneous	98% Glass	2% Non-fibrous (Other)	None Detected
EA131-Texture	2nd Floor Ball Room North - Sheetrock Wall	White Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA131-Drywall	2nd Floor Ball Room North - Sheetrock Wall	White Non-Fibrous Homogeneous	5% Cellulose	95% Non-fibrous (Other)	None Detected
EA132-Texture	3rd Floor South Hallway - Orig Plaster Wall	Beige Non-Fibrous Homogeneous	<1% Fibrous (Other)	100% Non-fibrous (Other)	None Detected
EA132-Skim Coat	3rd Floor South Hallway - Orig Plaster Wall	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA132-Plaster	3rd Floor South Hallway - Orig Plaster Wall	Brown Non-Fibrous Heterogeneous		100% Non-fibrous (Other)	None Detected
EA133-Wrap	3rd Floor Next to South Hallway - Fiberglass Duct Insulation	Brown/Black Silver Fibrous Heterogeneous	40% Cellulose	60% Non-fibrous (Other)	None Detected
EA133-Insulation	3rd Floor Next to South Hallway - Fiberglass Duct Insulation	Brown Fibrous Homogeneous	95% Glass	5% Non-fibrous (Other)	None Detected

Initial report from: 09/13/2013 18:31:55

EMSL Analytical, Inc.
18369 Petroleum Drive Baton Rouge, LA 70809
Tel/Fax: (225) 755-1920 / (225) 755-1989
http://www.EMSL.com / batonrougelab@emsl.com

EMSL Order: 251805472
Customer ID: VNMS42
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description	Appearance	Non-Asbestos % Fibrous	Non-Asbestos % Non-Fibrous	Asbestos % Type
EA134 251805472-0024	3rd Floor Side Room - Fiberglass Duct Insulation	Pink Fibrous Homogeneous	95% Glass	5% Non-fibrous (Other)	None Detected
EA135 251805472-0025	3rd Floor Theater Room - Theater Curtain Orange	Brown Fibrous Homogeneous	98% Synthetic	2% Non-fibrous (Other)	None Detected
EA136-Texture 251805472-0026	3rd Floor Project Booth - Sheetrock Wall	White Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA136-Joint Compound 251805472-0026A	3rd Floor Project Booth - Sheetrock Wall	White Non-Fibrous Homogeneous		97% Non-fibrous (Other)	3% Chrysotile
EA136-Drywall 251805472-0026B	3rd Floor Project Booth - Sheetrock Wall	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
EA137 251805472-0027	Exterior East Side North End - Roof Shingle	Black Fibrous Heterogeneous	10% Glass	90% Non-fibrous (Other)	None Detected
EA138 251805472-0028	Exterior East Side North End - Roof Felt	Black Fibrous Homogeneous	60% Cellulose	40% Non-fibrous (Other)	None Detected
EA139 251805472-0029	Exterior East Side Center - Roof Shingle	Black Fibrous Heterogeneous	10% Glass	90% Non-fibrous (Other)	None Detected
EA140 251805472-0030	Exterior East Side Center - Roof Felt	Black Fibrous Homogeneous	60% Cellulose	40% Non-fibrous (Other)	None Detected
EA141 251805472-0031	Exterior East Side South End - Roof Shingle	Black Fibrous Homogeneous	60% Cellulose	40% Non-fibrous (Other)	None Detected
EA142 251805472-0032	Exterior East Side South End - Roof Felt	Black Fibrous Homogeneous	10% Glass	90% Non-fibrous (Other)	None Detected

Analyst(s)
Joshua Brunet (29)
Jamie Laginess (5)
Jumee West (46)

Jamie Laginess
Jamie Laginess, Laboratory Operations Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. All samples received in acceptable condition unless otherwise noted. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. EMSL recommends gravimetric reduction for all non-friable organically bound materials prior to analysis. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Baton Rouge, LA NVLAP Lab Code 200376-0, LELAP 01950, TX 300238

Initial report from: 09/19/2013 13:31:55