MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: *MDEQ Asbestos Section, 515 E. Amite Street, Jackson, MS 39201*

Operator Project #	Postmark	Date Received (MDEQ use only)	Notification # (MDEQ use only)

I. Type of Notification (O=Original R=Revised C=Canceled A= Annual) O

II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation) R

III. FACILITY DESCRIPTION (Include building name, number and floor or room number)

Bldg. Name: Fred's

Address: 905 Hwy 75 E

City: Amory | State: MS | Zip: 38821

Site Location: | Tel:

Building Size | # of Floors: | Age in Years:

Present Use: | Prior Use:

IV. FACILITY INFORMATION (Identify owner, removal contractor, and other operator)

OWNER NAME: [redacted] R2G2 Amory, LLC

Address: 825 S Church St

City: Jonesboro | State: AR | Zip: 72401

Contact: | Tel:

REMOVAL CONTRACTOR: Jody L. Sifford

Address: 131 Susan Wilson Ln

City: Pocahontas | State: AR | Zip: 72455

Contact: Jody L. Sifford | Tel: 870-378-3025

OTHER OPERATOR:

Address:

City: | State: | Zip:

Contact:

V. IS ASBESTOS PRESENT? (Yes/No) O

VI. PROCEDURE, INCLUDING ANALYTICAL METHOD, IF APPROPRIATE, USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL (Include inspector name and date of inspection):

VII. APPROXIMATE AMOUNT OF ASBESTOS INCLUDING: 1. Regulated ACM to be Removed 2. Category I ACM Not Removed 3. Category II ACM Not Removed	RACM To Be Removed	Nonfriable *Asbestos* Material Not To Be Removed		Indicate Unit of Measurement Below	
		Category I	Category II	UNIT	
Pipes				LnFt:	Ln M:
Surface Area	[redacted]	Mastic		SqFt: 572	Sq M:
Vol RACM Off Facility Component				CuFt:	Cu M:

VIII. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 3-28-20 Complete: 3-28-20

IX. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: Complete:

X. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:

XI. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE:

RFCI Wet Method

XII. WASTE TRANSPORTER #1

Name: Jody L. Sifford

Address: 131 Susan Wilson Ln.

City: Pocahontas | State: AR | Zip: 72455

Contact Person: | Tel:

WASTE TRANSPORTER #2

Name:

Address:

City: | State: | Zip:

Contact Person: | Tel:

XIII. WASTE DISPOSAL SITE

Name: Waste Management

Address: 1649 Hwy 15N

City: Houston | State: MS | Zip: 38851

Tel: 1866-909-4458

XIV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:

Name: | Title:

Authority:

Date of Order (MM/DD/YY): | Date Ordered to Begin (MM/DD/YY):

XV. FOR EMERGENCY RENOVATIONS:

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event:

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVI. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASTESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:

XVII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

Jody L. Sifford (Type or Print Name) [signature] (Signature of Owner/Operator) 3-18-20 (Date)

XVIII. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

Jody L. Sifford (Type or Print Name) [signature] (Signature of Owner/Operator) 3-18-20 (Date)

December 23, 2019

Mr. Robert Wells, Esq.
Wells and Wells Attorneys at Law
225 South Church Street
Jonesboro, AR

RE: **Asbestos Survey for Renovation Purpose**
Former Fred's Dollar Store
905 Highway 75 E
Amory Monroe County, MS

Dear Mr. Wells,

Cobb Environmental & Technical Services, Inc. (**CETS**) is pleased to submit the following report of our findings at the referenced site. The asbestos survey and sampling was performed by Mr. Seth Cobb. Laboratory analysis was completed by the National Econ Corporation laboratory in Memphis, Tennessee.

Copies of Mr. Cobb's certification are presented as **Appendix A** to this report.

Introduction

CETS was authorized by Ms. Robert Wells on December 13, 2019 to conduct an asbestos survey of the referenced facility, which is expected to be renovated. In order to accomplish this, the CETS inspector, Mr. Seth Cobb visited the site on December 19, 2019 to collect samples of possible asbestos-containing building materials for laboratory analysis. A brief description of the sampled areas is included in the attached tabulation of analytical results. Representative samples were collected from homogeneous areas and sent via overnight courier to the laboratory.

Summary of Findings

Sixteen samples of building materials were collected from areas where work is expected to take place and submitted for analysis. The mastic on the white vinyl floor tile around the perimeter of the store interior (Sample #2) was found to contain 5% chrysotile. None of the remaining samples taken were found to contain asbestos minerals.

A tabulation and brief description of samples collected with respective analytical results can be found on the next page of this report. A copy of the laboratory report is presented as **Appendix B**. For your convenience a copy of the ***MDEQ NOTICE OF ASBESTOS ABATEMENT AND/OR DEMOLITION*** is included as **Appendix C**.

Sample I.D.	Sample Description / Location	Analytical Results (%) PLM	Type, Notes
1	Gray Floor Tile w/ Mastic. Throughout	ND	Misc.
2	***White Floor Tile with Mastic, Around building Perimeter***	***5***	***Misc.***
3	Faux Wood Flooring with Mastic. Brown/Black, Front Left	ND	Misc.
4	FRP Board, Around Exterior Wall	ND	Misc.
5	Sheetrock, White, Throughout Store	ND	Misc.
6	*Rubber molding with Glue, Black, Throughout Store*	ND	Misc.
7	Concrete Block Mortar, Gray, Exterior Wall	ND	Misc.
8	FRP Board Glue, Yellow, Throughout	ND	Misc.
9	Joint Plaster, White, Throughout	ND	Misc.
10	Ceiling tile, White/Yellow, Smooth, Throughout	ND	Misc.
11	Insulation, Pink, Ceiling	ND	Misc.
12	Ceiling Tile, White/Yellow, Rough, Throughout	ND	Misc.
13	White Powder in Floor, Back of Store	ND	Misc.
14	Sheetrock, Tan/White, Throughout Store	ND	Misc.
15	Foam Under Carpet, Pharmacy, White	ND	Misc.
16	Carpet, Dark Gray, Pharmacy	ND	Misc.

NOTES, ABBREVIATIONS

ND – No asbestos detected
PLM – Polarized Light Microscopy (lab method)
TSI – Thermal System Insulation

Misc. – Miscellaneous, non-TSI, non-coating material

CETS appreciates the opportunity to provide these services. If you have any further questions, comments, or require additional assistance please do not hesitate to contact the undersigned.

Very Truly Yours,
Cobb Environmental & Technical Services, Inc.

Seth Cobb,
Inspector # ABI-00008772