Side 1

MISSISSIPPI ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM

Mail notification to: MDEQ Asbestos and Lead Branch, 515 E. Amite Street, Jackson, MS 39201

MDEQ Use Only: ☑ Email ☐ Mail ☐ Hand Delivery	Postmark (mail only)	Date Received: 6.5.2022	AI Number

I. Type of Notification (O=Original R=Revised C=Canceled A= Annual): O= original

II. TYPE OF OPERATION (D=Demo O= Ordered Demo R=Renovation E=Emer. Renovation): R= Renovations

III. FACILITY DESCRIPTION (Include building name, number and floor or room number):

Bldg. Name: God's Helping Hands Learning Academy

Address: 401 McLemore Street

City: Greenwood | State: MS | Zip: 38930

Site Location: 401 McLemore Street, Greenwood, MS | Tel: 662-644-5160

Building Size: 1,900 sf. | # of Floors: 1 | Age in Years: 50 +

Present Use: Vacant For Repairs | Prior Use: Child Learning Center

IV. FACILITY INFORMATION (Identify owner, asbestos removal contractor, and other operator)

OWNER NAME: God's Helping Hands Learning Academy

Address: 401 McLemore Street

City: Greenwood | State: MS | Zip: 38930

Contact: Ms Takisha Bishop | Tel: 662-644-5160

ASBESTOS REMOVAL CONTRACTOR: Bell Environmental Services, LLC.

Address: P.O. Box 133

City: Delta City | State: MS | Zip: 39061

Contact: Jimmy Bell | Tel:

Certification Number: ADC-0000 1282 | Expiration Date: 1/5/2023

OTHER OPERATOR: God's Helping Hands Learning Academy

Address: 401 McLemore Street

City: Greenwood | State: MS | Zip: 38930

Contact: Takisha Bishop | Tel: 662-644-5160

V. WAS SITE INSPECTED TO DETERMINE PRESENCE OF ASBESTOS? (Yes/No):

WAS ASBESTOS PRESENT? (Yes/No): Yes | Inspection Date: 4/14/2022

Inspector: Vance Nimrod P.E. | Certification Number: ADI-00001505 | Expiration Date: 2/15/2023

VI. SUSPECT MATERIALS SAMPLED AND PROCEDURES USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:

Took A Total of 32 Suspected Asbestos Samples - Roof, Sheetrock, Window Caulk Ceiling Tile Etc.

VII. QUANTITY OF RACM TO BE REMOVED: 190 sq.ft. of Linoleum Locate in utility Room and Art Room

Pipes (LN FT): 0 | Surface Area (SQ FT): 190 | Volume of Facility Components (CU FT): 0

VIII. QUANTITY OF NONFRIABLE ASBESTOS NOT REMOVED:

Category I: ✓ | Category II:

IX. SCHEDULED DATES ASBESTOS REMOVAL (MM/DD/YY) Start: 6/24/2022 Complete: 6/27/2022

X. SCHEDULED DATES DEMO/RENOVATION (MM/DD/YY) Start: 6/28/2022 Complete: 7/28/2022

Side 2

XI. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:
PLACE under containmet, NEG-AIR ISOLATE WORK AREA with 6 mil poly, WET Method, AIR MONITORING

XII. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE: WET FLOORING, SCRAPE with RAZOR SPUD BARS, Double BAG SPRAY MASTIC REMOVAL ONTO GLUE. REMOVE, Double BAG, HEPA-VAC AREA. WAIT ON AIR CLEARANCE SAMPLES TO RE-ENTER.

XIII. WASTE TRANSPORTER #1

Name: BELL ENVIRONMENTAL SERVICES, LLC.

Address: P.O. BOX 133

City: DELTA CITY | State: MS | Zip: 39061

Contact Person: JIMMY BELL | Tel: 662-820-2124

WASTE TRANSPORTER #2 N/A

Name:

Address:

City: | State: | Zip:

Contact Person: | Tel:

XIV. WASTE DISPOSAL SITE

Name: LEFLORE COUNTY LANDFILL

Address: 15200 U.S. Hwy 49E South

City: SIDON | State: MS | Zip: 38954

Contact Person: MABEL BROWN | Tel: 662-455-6471

XV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW: N/A

Name: | Title:

Authority:

Date of Order (MM/DD/YY): | Date Ordered to Begin (MM/DD/YY):

XVI. FOR EMERGENCY RENOVATIONS: N/A

Date and Hour of Emergency (MM/DD/YY):

Description of the sudden unexpected event: STOP WORK

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden:

XVII. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASTESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:
STOP WORK, REMAIN under CONTAINMENT with NEG-AIR, CONTACT OWNER AND MDEQ OF CHANGE. FOLLOW MDEQ DIRECTIONS

XVIII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR PART 61, SUBPART M) WILL BE ONSITE DURING THE DEMOLITION OR RENOVATION, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS.

JIMMY BELL — Type or Print Name | Jimmy Bell — (Signature of Owner/Operator) | 6/4/2022 — (Date)

XIX. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT:

JIMMY BELL — Type or Print Name | Jimmy Bell — (Signature of Owner/Operator) | 6/4/2022 — (Date)